



Central Blasting & Painting

Carron Works, Stenhouse Road, Carron,
Falkirk, FK2 8DW

Tel: 01324 611001 Fax: 01324 610106

E-Mail: Lee@cbpltd.co.uk

Zinga Trial

Test Plates Blasted on 26/04/02 at 11am: Blast Profile:

Plate 1:	65
Plate 2:	67
Plate 3:	69
Plate 4:	67





Central Blasting & Painting

Carron Works, Stenhouse Road, Carron,
Falkirk, FK2 8DW

Tel: 01324 611001 Fax: 01324 610106

E-Mail: Lee@cbpltd.co.uk

Pipes Blasted on 26/04/02 at 11am: Blast Profile:

Pipe 1;	69
Pipe 2:	67





Central Blasting & Painting

Carron Works, Stenhouse Road, Carron,
Falkirk, FK2 8DW

Tel: 01324 611001 Fax: 01324 610106

E-Mail: Lee@cbpltd.co.uk

Pipes & Plates Interzone 1000 Applied 02/05/02 at 11am

Final D.F.T.'S

AVG 486





Central Blasting & Painting

Carron Works, Stenhouse Road, Carron,
Falkirk, FK2 8DW

Tel: 01324 611001 Fax: 01324 610106

E-Mail: Lee@cbpltd.co.uk

Zinga Pull off Test: 25 MPA / 3500 lbs/in² Gauge at maximum pressure did not fail.





Central Blasting & Painting

Carron Works, Stenhouse Road, Carron,
Falkirk, FK2 8DW

Tel: 01324 611001 Fax: 01324 610106

E-Mail: Lee@cbpltd.co.uk

Tie Coat Intercure 269 Pull off Test: 25 MPa / 3500 lbs/in² Gauge at maximum pressure did not fail.





Central Blasting & Painting

Carron Works, Stenhouse Road, Carron,
Falkirk, FK2 8DW

Tel: 01324 611001 Fax: 01324 610106

E-Mail: Lee@cbpltd.co.uk

Glassflake Interzone 1000 Pull off Test: 25 MPA / 3500 lbs/in² Gauge at maximum pressure did not fail.

